CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2019-01-25-92** **Date: 29/10/2018**

Project Name : Construction of Marrige Community Hall Chikkabettahalli Village in Ward No 03 of Yelahanka Assembly Constitutency.

Agency : Sri.H.V Omkarappa, Class-1 PWD Contractor,#27, Taralabalu Enclave, Near Police Station, Yelahanka, Bangalore-64.

Customer's Reference : EE/(Project)/Ynk/WO/119/2017-18

Date of Receipt : 24-10-18

Customer ID : First Floor Column Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M25 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 29/10/2018

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	First Floor Column Concrete	M25	22/10/2018	29/10/2018	151.90 X 151.49 X 150.17	23012	**8.398**	544.6	23.7	23.0
2	First Floor Column Concrete	M25	22/10/2018	29/10/2018	149.12 X 149.93 X 150.12	22359	**8.861**	503.5	22.5	
3	First Floor Column Concrete	M25	22/10/2018	29/10/2018	151.93 X 151.18 X 149.91	22969	**8.224**	520.7	22.7	

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL PRO BANGALORE Sig..... Date.....

Page 1/1
****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2019-01-25-92** **Date: 19/11/2018**

Project Name : Construction of Marrige Community Hall Chikkabettahalli Village in Ward No 03 of Yelahanka Assembly Constitutency.

Agency : Sri.H.V Omkarappa, Class-1 PWD Contractor,#27, Taralabalu Enclave, Near Police Station, Yelahanka, Bangalore-64.

Customer's Reference : EE/(Project)/Ynk/WO/119/2017-18

Date of Receipt : 24-10-18

Customer ID : First Floor Column Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M25 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 19/11/2018

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	First Floor Column Concrete	M25	22/10/2018	19/11/2018	150.54 X 149.33 X 150.21	22480	**8.539**	625.6	27.8	27.4
2	First Floor Column Concrete	M25	22/10/2018	19/11/2018	150.38 X 149.74 X 151.30	22517	**8.185**	587.3	26.1	
3	First Floor Column Concrete	M25	22/10/2018	19/11/2018	151.28 X 151.60 X 151.36	22934	**8.369**	645.7	28.2	

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL PRO Sig..... Date..... BANGALORE

Page 1/1
****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2019-01-25-92** **Date: 29/10/2018**

Project Name : Construction of Marrige Community Hall Chikkabettahalli Village in Ward No 03 of Yelahanka Assembly Constitutency.

Agency : Sri.H.V Omkarappa, Class-1 PWD Contractor,#27, Taralabalu Enclave, Near Police Station, Yelahanka, Bangalore-64.

Customer's Reference : EE/(Project)/Ynk/WO/119/2017-18

Date of Receipt : 24-10-18

Customer ID : First Floor Column Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M25 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 29/10/2018

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	First Floor Column Concrete	M25	22/10/2018	29/10/2018	149.96 X 151.04 X 149.43	22649	**8.398**	542.1	23.9	23.1
2	First Floor Column Concrete	M25	22/10/2018	29/10/2018	151.86 X 151.33 X 151.60	22982	**8.861**	526.5	22.9	
3	First Floor Column Concrete	M25	22/10/2018	29/10/2018	149.51 X 150.19 X 151.55	22455	**8.224**	503.6	22.4	

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL PRO Sig. Date BANGALORE

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2019-01-25-92** **Date: 19/11/2018**

Project Name : Construction of Marrige Community Hall Chikkabettahalli Village in Ward No 03 of Yelahanka Assembly Constitutency.

Agency : Sri.H.V Omkarappa, Class-1 PWD Contractor,#27, Taralabalu Enclave, Near Police Station, Yelahanka, Bangalore-64.

Customer's Reference : EE/(Project)/Ynk/WO/119/2017-18

Date of Receipt : 24-10-18

Customer ID : First Floor Column Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M25 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 19/11/2018

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	First Floor Column Concrete	M25	22/10/2018	19/11/2018	151.49 X 151.76 X 151.02	22990	**8.539**	636.3	27.7	27.6
2	First Floor Column Concrete	M25	22/10/2018	19/11/2018	150.47 X 150.77 X 151.36	22686	**8.185**	593.1	26.1	
3	First Floor Column Concrete	M25	22/10/2018	19/11/2018	151.57 X 151.16 X 151.25	22911	**8.369**	662.2	28.9	

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL Pro Sig..... Date..... BANGALORE

****End of Report****

Format No: CP/TF/01

TEST RESULTS OF STEEL

Lab ID : **CP-2019-01-25-92** **Date: 12-10-18**

Project Name : Construction of Marrige Community Hall Chikkabettahalli Village in Ward No 03 of Yelahanka Assembly Constitutency.

Agency : Sri.H.V Omkarappa, Class-1 PWD Contractor,#27, Taralabalu Enclave, Near Police Station, Yelahanka, Bangalore-64.

Customer's Reference : EE/(Project)/Ynk/WO/119/2017-18

Date of Receipt : 11-10-18

Sample Type : Sunvik

Reference to BIS codes : IS 1786-2008, IS:1608-2005(RA 2011), IS 1599-2012.

Date of test: : 11-10-18

Sl.No	Identification of sample	Grade of the sample	Diameter of the steel bar	Weight of the sample	Yield stress	Tensile strength	Elongation	Bend test	Rebend test
			(mm)	(kg/m)	(N/mm2)	(N/mm2)	(%)		
1	Sunvik	Fe500	8	0.391	509	612	22.0%	Satisfactory	Satisfactory
2	Sunvik	Fe500	10	0.616	527	648	22.0%	Satisfactory	Satisfactory
3	Sunvik	Fe500	12	0.888	548	672	21.0%	Satisfactory	Satisfactory
4	Sunvik	Fe500	16	1.582	568	697	20.0%	Satisfactory	Satisfactory
5	Sunvik	Fe500	20	2.479	589	702	19.5%	Satisfactory	Satisfactory
6	Sunvik	Fe500	25	3.473	598	710	18.0%	Satisfactory	Satisfactory

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL PRO Sig..... Date..... BANGALORE

End of Report

Format No: CP/TF/01

TEST REPORT OF FINE AGGREGATE

Lab ID : **CP-2019-01-25-92** **Date: 10-10-18**

Project Name : Construction of Marrige Community Hall Chikkabettahalli Village in Ward No 03 of Yelahanka Assembly Constitutency.

Agency : Sri.H.V Omkarappa, Class-1 PWD Contractor,#27, Taralabalu Enclave, Near Police Station, Yelahanka, Bangalore-64.

Customer's Reference : EE/(Project)/Ynk/WO/119/2017-18

Date of Receipt : 08-10-18

Sample Type : Fine Aggregate

Reference to BIS codes : IS 383 : 2016 (Specification for Coarse and fine Aggregates)
IS: 2386 :1963(Part - 1, 3) RA2012
IS 2386 Part 1: Particle Size and Shape
IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption

Date of test : 08-10-18

Total weight taken : 1000 grams

SLno	Sieve Size	Weight Retained (gms)	Cumulative Weight Retained (gms)	% Cumulative Weight Retained	% Passing	Requirement as per IS 383:2016			
						Grading Zone I	Grading Zone II	Grading Zone III	Grading Zone IV
1	10 mm	0	0	0.0	100.0	100	100	100	100
2	4.75 mm	27	27	2.7	97.3	90-100	90-100	90-100	95-100
3	2.36 mm	55	82	8.2	91.8	60-95	75-100	85-100	95-100
4	1.18 mm	239	321	32.1	67.9	30-70	55-90	75-100	90-100
5	600 micron	205	526	52.6	47.4	15-34	35-59	60-79	80-100
6	300 micron	203	729	72.9	27.1	5-20	8-30	12-40	15-50
7	150 micron	191	920	92.0	8.0	0-10	0-10	0-10	0-15
8	Pan	80	1000	100.0	0.0	---	---	---	---

Result :The tested Sample Conforms to Grading Zone II

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

CIVIL PRO Sig Date BANGALORE

TEST REPORT OF FINE AGGREGATE

Lab ID : **CP-2019-01-25-92** **Date: 10-10-18**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS 383:2016
1	Water Absorption(%)	1.51	_
2	Specific Gravity	2.58	_
3	Material finer than 75 micron(%)	6.6	Uncrushed fine Aggregate Max 3%, Crushed Fine aggregate Max 15%, Mixed Fine aggregate Max 12%, Manufactured Fine aggregate Max 10%

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL PRO BANGALORE Sig..... Date.....

****End of Report****

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID	:	**CP-2019-01-25-92**	**Date: 10-10-18**
Project Name	:	Construction of Marrige Community Hall Chikkabettahalli Village in Ward No 03 of Yelahanka Assembly Constitutency.	
Agency	:	Sri.H.V Omkarappa, Class-1 PWD Contractor,#27, Taralabalu Enclave, Near Police Station, Yelahanka, Bangalore-64.	
Customer Reference	:	EE/(Project)/Ynk/WO/119/2017-18	
Date of Receipt	:	08-10-18	
Sample Type/ Size	:	20mm down size coarse aggregate	
Reference to BIS codes	:	IS: 383:2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1,3,4) RA2011 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption IS 2386 Part 4: Mechanical Properties	
Date of test	:	08-10-18	

SIEVE ANALYSIS (PARTICLE SIZE DISTRIBUTION) OF 20MM DOWN COARSE AGGREGATE:

Total weight taken : 5000 grams

Sample No.	Sieve No.	Weight Retained in gms	Cumulative Weight Retained in gms	% Cumulative Weight Retained	% Passing	Required as per IS 383:2016
1	40 mm	0	0	0	100	100
2	20 mm	255	255	5.1	94.9	90-100
3	10 mm	2789	3044	60.9	39.1	25-55
4	4.75 mm	1545	4589	91.8	8.2	0-10
5	Pan	411	5000	100	0	–

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

CIVIL PRO Sig..... Date..... BANGALORE

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID : **CP-2019-01-25-92** **Date: 10-10-18**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS:383-2016
1	Flakiness Index(%)	13.2	Combined Flakiness & Elongation Index Shall not Exceed 40% for Uncrushed & Crushed Aggregate
2	Elongation Index(%)	12.4	
3	Specific Gravity	2.65	_
4	Bulk Density(Loose) (Kg/l)	1.53	_
5	Bulk Density(Compacted) (Kg/l)	1.55	_
6	Water Absorption(%)	0.25	_
7	Aggregate crushing Value(%)	24.1	Max 30% for Aggregates to be used in concrete for wearing Surface, In case Aggregate Crushing Value Exceeds 30% then the test for ten percent fines should be conducted for Aggregates to be used in concrete other than for wearing Surface.
8	Aggregate Impact Value(%)	23.8	30% for Aggregates to be used in concrete for wearing Surface, 45% for Aggregates to be used in concrete other than for wearing Surface.

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL Pro Sig..... Date..... BANGALORE

End of Report

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID	:	**CP-2019-01-25-92** **Date: 11-10-18**
Project Name	:	Construction of Marrige Community Hall Chikkabettahalli Village in Ward No 03 of Yelahanka Assembly Constitutency.
Agency	:	Sri.H.V Omkarappa, Class-1 PWD Contractor,#27, Taralabalu Enclave, Near Police Station, Yelahanka, Bangalore-64.
Customer's Reference	:	EE/(Project)/Ynk/WO/119/2017-18
Date of Receipt	:	08-10-18
Sample Type	:	40mm down size coarse aggregate
Reference to BIS codes	:	IS: 383:2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1,3,4) RA2011 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption IS 2386 Part 4: Mechanical Properties
Date of test	:	08-10-18

SIEVE ANALYSIS (PARTICLE SIZE DISTRIBUTION) OF 40MM DOWN COARSE AGGREGATE:

Total weight taken : 15000 grams

Sample No.	Sieve No.	Weight Retained in gms	Cumulative Weight Retained in gms	% Cumulative Weight Retained	% Passing	Required as per IS 383:2016
1	80 mm	0	0	0.0	100	100
2	40 mm	318	318	2.1	97.9	90-100
3	20 mm	7441	7759	51.7	48.3	30-70
4	10 mm	5152	12911	86.1	13.9	10-35
5	4.75 mm	1711	14622	97.5	2.5	0-5
6	Pan	378	15000	100.0	0	---

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

CIVIL PRO Sig..... Date..... BANGALORE

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID : **CP-2019-01-25-92** **Date: 11-10-18**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS:383-2016
1	Flakiness Index(%)	8.1	Combined Flakiness & Elongation Index Shall not Exceed 40% for Uncrushed & Crushed Aggregate
2	Elongation Index(%)	7.5	
3	Specific Gravity	2.61	_
4	Bulk Density(Loose) (Kg/l)	1.38	_
5	Bulk Density(Compacted) (Kg/l)	1.42	_
6	Water Absorption(%)	0.26	_

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL PRO Sig..... Date..... BANGALORE

****End of Report****

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID	:	**CP-2019-01-25-92** **Date: 11-10-18**
Project Name	:	Construction of Marrige Community Hall Chikkabettahalli Village in Ward No 03 of Yelahanka Assembly Constitutency.
Agency	:	Sri.H.V Omkarappa, Class-1 PWD Contractor,#27, Taralabalu Enclave, Near Police Station, Yelahanka, Bangalore-64.
Customer's Reference	:	EE/(Project)/Ynk/WO/119/2017-18
Date of Receipt	:	08-10-18
Sample Type	:	Birla Super 53grade
Reference to BIS codes	:	IS 12269 : 2013, 53 Grade Ordinary Portland cement Specification , IS 4031 (Part 1,2 3,4,5, 6,11):1988 IS 4031 Part 1 DETERMINATION OF FINENESS BY DRY SIEVING, Clause 4.4 IS 4031 Part 2, Determination of Fineness by Blaine Air Permeability Method, Clause 5 IS 4031 Part 3, Determination of Soundness, Clause 5,Clause 6 IS 4031 Part 4, Determination of Consistency of Standard Cement Paste, Clause 5 IS 4031 Part 5, Determination of Initial & Final Setting Time, Clause 5 IS 4031 Part 11,DETERMINATION OF DENSITY , Clause 6
Date of test	:	09-10-18
Environmental Conditions during test	:	Temperature: 26°C Humidity: 72%

Sl.No.	Physical properties	Results	Requirement as per IS 12269: 2013
1	Fineness by dry sieving (%)	2.53	–
2	Finess by Air permeablity method (m^2/kg,Min)	287.5	225m^2/kg, Min
3	Density (gm/cc)	3.12	–
4	Standard Consistency (%)	28.5%	Not specified
5	Initial Setting time	155 minutes	Not less than 30 minutes
6	Final Setting time	260 minutes	Not more than 600 minutes
7	Soundness (Le Chatelier's Method)	2mm	Not more than 10 mm

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL PRO Sig..... Date..... BANGALORE

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

Format No: CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID	:	**CP-2019-01-25-92** **Date: 06-11-18**
Project Name	:	Construction of Marrige Community Hall Chikkabettahalli Village in Ward No 03 of Yelahanka Assembly Constitutency.
Agency	:	Sri.H.V Omkarappa, Class-1 PWD Contractor,#27, Taralabalu Enclave, Near Police Station, Yelahanka, Bangalore-64.
Customer's Reference	:	EE/(Project)/Ynk/WO/119/2017-18
Date of Receipt	:	08-10-18
Sample Type	:	Birla Super 53grade
Reference to BIS codes	:	IS 12269 : 2013, 53 Grade Ordinary Portland cement Specification , IS 4031 Part 4, Determination of Consistency of Standard Cement Paste, Clause 5 IS 4031 Part 6, Determination of Compressive Strength, Clause 6
Date of test	:	09-10-18
Environmental Conditions during test	:	Temperature: 26°C Humidity: 72%

Compressive Strength

SLNo.	Physical properties	Results	Requirement as per IS 12269: 2013
1	3 Days	29.0N/mm^2	Not less than 27 N/mm^2
2	7 Days	38.5N/mm^2	Not less than 37 N/mm^2
3	28 Days	59.0N/mm^2	Not less than 53 N/mm^2

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

CIVIL Pro Sig Date BANGALORE

****End of Report****